

LIBRARY LEARNING COMMONS


Plans for Renovation to the Academic Spine, E - Wing

LOGISTICS PLAN

MARCH 2024

PROJECT LOCATION

Aerial Photograph








CURRENT SPACE UTILIZATION


Aerial Photograph



Dept Code	Dept Name	Area
ADF	Adminstration and Finance	4,512
ARHU	School of Arts and Humanties	2,477
GRAPH	Graphics	2,264
LIBRY	Library Services	11,485
MEDIA	PRODUCTION SERVICES	4,256
PLANT	Plant Operations	1,403
TELEC	Telecommunications & Network Infrastructure	20
Total		26,417



Dept Code	Dept Name	Area
HLTH	Health & Wellness	294
LIBRY	Library Services	24,920
PLANT	Plant Operations	2,892
TELEC	Telecommunications & Network Infrastructure	26
Total		28,132




Dept (OU ELVEE	Area
AAF	Academic Af	ffairs	473
BUSN	School of Bu	usiness	64
GENS	School of Ge	eneral Studies	5,088
LIBRY	Library Serv	rices	20,112
NAMS	School of Na	atural Sciences and Math	201
PLANT	Plant Operat	tions	1,065
SOBL	Social and B	Behavioral Sciences	90
TELEC	Telecommur	nications & Network Infrastructure	15
Total			27,108





RELOCATION PLAN – MULTIPLE MOVES


Academic Spine – 000 Level





RELOCATION PLAN – MULTIPLE MOVES


Academic Spine – 100 Level






PRODUCTION SERVICES

E-Wing - Lower Level 000






Dept Code	Dept Name	Area
ADF	Adminstration and Finance	4,512
ARHU	School of Arts and Humanties	2,477
GRAPH	Graphics	2,264
LIBRY	Library Services	11,485
MEDIA	PRODUCTION SERVICES	4,256
PLANT	Plant Operations	1,403
TELEC	Telecommunications & Network Infrastructure	20
Total		26,417





PRODUCTION SERVICES

F-Wing - Lower Level 000









PRODUCTION SERVICES


F-Wing - Lower Level 000


















100 LEVEL




GRAPHICS

E-Wing - Lower Level 000








Dept Code	Dept Name	Area
ADF	Adminstration and Finance	4,512
ARHU	School of Arts and Humanties	2,477
GRAPH	Graphics	2,264
LIBRY	Library Services	11,485
MEDIA	PRODUCTION SERVICES	4,256
PLANT	Plant Operations	1,403
TELEC	Telecommunications & Network Infrastructure	20
Total		26,417






GRAPHICS

F-Wing - Lower Level 000






ALL AFFECTED STAFF WILL WORK FROM HOME






GRAPHICS

F-Wing - Lower Level 000











FOLLETT

E-Wing - Lower Level 000






Dept Code	Dept Name	Area
ADF	Adminstration and Finance	4,512
ARHU	School of Arts and Humanties	2,477
GRAPH	Graphics	2,264
LIBRY	Library Services	11,485
MEDIA	PRODUCTION SERVICES	4,256
PLANT	Plant Operations	1,403
TELEC	Telecommunications & Network Infrastructure	20
Total		26,417













FOLLETT


F-Wing - Lower Level 000








E-Wing - Lower Level 000







Dept Code	Dept Name	Area
ADF	Adminstration and Finance	4,512
ARHU	School of Arts and Humanties	2,477
GRAPH	Graphics	2,264
LIBRY	Library Services	11,485
MEDIA	PRODUCTION SERVICES	4,256
PLANT	Plant Operations	1,403
TELEC	Telecommunications & Network Infrastructure	20
Total		26,417





E-Wing - Main Level 100







Dept Code	Dept Name	Area
HLTH	Health & Wellness	294
LIBRY	Library Services	24,920
PLANT	Plant Operations	2,892
TELEC	Telecommunications & Network Infrastructure	26
Total		28,132





E-Wing - Upper Level 200







Dept Code	Dept Name	Area
AAF	Academic Affairs	473
BUSN	School of Business	64
GENS	School of General Studies	5,088
LIBRY	Library Services	20,112
NAMS	School of Natural Sciences and Math	201
PLANT	Plant Operations	1,065
SOBL	Social and Behavioral Sciences	90
TELEC	Telecommunications & Network Infrastructure	15
Total		27,108






C/D-Wing - Lower Level 000





C001 – STACK LAYOUT





168 LF OF RANGE REQUIRED 192 LF OF RANGE PROVIDED






C/D-Wing - Lower Level 000













H-Wing - Main Level 100











Pomona House - Main Level 100








Pomona House - Main Level 100











LEARNING ACCESS PROGRAM

E-Wing - Main Level 100





Dept Code	Dept Name	Area
HLTH	Health & Wellness	294
LIBRY	Library Services	24,920
PLANT	Plant Operations	2,892
TELEC	Telecommunications & Network Infrastructure	26
Total		28,132






Key Plan Proposed Location EARNING ACCESS PROGRAM H-Wing - Main Level 100 H118a Deans Office H110 PIANO CLASSROOM H109 PIANO PRACTICE H112 PIANO PRACTICE H108 STORAGE H113 – LAP 6 SPECIALTY WORKSTATIONS ROOM FOR GROWTH AS NEEDED THE NEXT 2-YEARS H104 DANCE STUDIO H115 CLASSROOM






LEARNING ACCESS PROGRAM


H-Wing - Main Level 100






HRC & READING ROOM

E-Wing - Upper Level 200






Dept Code	Dept Name	Area
AAF	Academic Affairs	473
BUSN	School of Business	64
GENS	School of General Studies	5,088
LIBRY	Library Services	20,112
NAMS	School of Natural Sciences and Math	201
PLANT	Plant Operations	1,065
SOBL	Social and Behavioral Sciences	90
TELEC	Telecommunications & Network Infrastructure	15
Total		27,108













HRC & READING ROOM


L-Wing - Main Level 100





E-Wing - Lower Level 000







Dept Code	Dept Name	Area
ADF	Adminstration and Finance	4,512
ARHU	School of Arts and Humanties	2,477
GRAPH	Graphics	2,264
LIBRY	Library Services	11,485
MEDIA	PRODUCTION SERVICES	4,256
PLANT	Plant Operations	1,403
TELEC	Telecommunications & Network Infrastructure	20
Total		26,417







A-Wing - Lower Level 000 & Main Level 100 (Alton Auditorium)






A-Wing - Lower Level 000 & Main Level 100 (Alton Auditorium)




















Arts & Sciences Building – Main Level 100 & Upper Level 200










Arts & Sciences Building – Main Level 100 & Upper Level 200









PROJECT SCHEDULE

Design / Relocation / Construction



ask Name	Duration	Start		S O	N	D J	F 1	Α	M J	J J	Α] o	N D	J	F M	Α	M J	J	A S	0	N D	J	F M	Α	M J	J .	A S	0
orary Learning Commons	762 days	Sun 10/1/23	Tue 9/1/26									_															_	
Logistics Plan	164 days	Sun 10/1/23	Wed 5/15/24				_		Lo	gistics P	lan																	
Rough Schematics	22 days	Wed 11/1/23	Thu 11/30/23			Rough S	Schema	5				_																
inal Schematics	10 days	Fri 12/1/23	Thu 12/14/23		ì	Final	Schemi	cs																				
Design Development	92 days	Fri 12/15/23	Mon 4/22/24			*	-		Design	n Develop	oment																	
Move Out	79 days	Wed 5/15/24	Sun 9/1/24									Move O	Out															
Construction Drawings	95 days	Tue 4/23/24	Sun 9/1/24					i	<u> </u>			Constru	ıction Dra	wings														
State Comptroller Submission / Review	22 days	Mon 9/2/24	Tue 10/1/24						4		i	St	tate Comp	troller S	ubmission	/ Revie	w											
Out to Bid	23 days	Wed 10/2/24	Fri 11/1/24										Out t	o Bid														
Bid Review / Award / Contract	43 days	Mon 11/4/24	Wed 1/1/25											Bi	d Review /	Award	/ Contrac	t										
Construction	368 days	Thu 1/2/25	Mon 6/1/26																						—	Constructi	ion	
Move in	66 days	Tue 6/2/26	Tue 9/1/26											4											<u> </u>			Move in
							┪																				1	
Logistics Phase							***	7 10		TIOCI			CONG			.T										LA1	BOR	DAY
Design Phase							WE AR		OGIST MOV					TAR	CTION	N											202	
Relocation Phase				_			HER		1410 1	I) U			· ·	IAI	10												OPE	N
State Review Phase																												
Bidding / Contract	Phase														STICS													
Construction Phase														SCHE	EDULE	\mathbf{DE}'	ľAIL											





DETAILED LOGISTICS SCHEDULE

Today | Half 1, 2024 | Half 2, 2024 | Start | Finish | Mon 9/2/24

Design / Relocation / Construction

Task Name	Duration	Start	Finish	Oct '23 Nov '23 Dec '23 Jan '24 Feb '24 r '24 Apr '24 May '24 Jun '24 Jul '24 Aug '24 Sep '1	'24 Oct '24 Nov '24
Library Learning Commons - Logistics	130 days	Sun 10/1/23	Fri 3/29/24	1 Library Learning Commons - Logistics	,
Logistics Plan	130 days	Sun 10/1/23	Fri 3/29/24	Logistics Plan	
Meet w/ Stakeholders	45 days	Sun 10/1/23	Thu 11/30/23	Meet w/ Stakeholders	
Develop Logistics Plan	26 days	Fri 12/1/23	Fri 1/5/24	Develop Logistics Plan	
Develop Improvement Plan	60 days	Mon 1/8/24	Fri 3/29/24	Develop Improvement Plan	
Relocation	170 days	Mon 1/8/24	Fri 8/30/24		location
ARHU	100 days	Mon 3/11/24	Fri 7/26/24	r ARHU	
Alton Data	5 days	Mon 3/11/24	Fri 3/15/24	Alton Data	
Alton Reno	10 days	Mon 7/1/24	Fri 7/12/24	Alton Reno	
Relocation	10 days	Mon 7/15/24	Fri 7/26/24	Relocation	
Library Convices	110 days	Mon 2/5/24	Fri 7/5/24	Library Services	
Library Services C/D Atrium Electric	5 days	Mon 2/5/24	Fri 2/9/24	C/D Atom Electric	
H113 / Pomona Data	5 days	Mon 3/11/24	Fri 3/15/24	H113 / Pomona Data	
Demo C001			Fri 5/24/24	Demo C001	
	10 days	Mon 5/13/24		Pomona House	
Pomona House	10 days	Mon 5/13/24	Fri 5/24/24	Library Collections Packed & Moved (Li	MR)
Library Collections Packed & Moved (LMR)	10 days	Mon 5/27/24	Fri 6/7/24	H113	ivity)
H113	10 days	Mon 6/10/24	Fri 6/21/24		
C/D Atrium	25 days	Mon 6/3/24	Fri 7/5/24	C/D Atrium	
Follet	148 days	Mon 1/8/24	Wed 7/31/24	Follet	
Clear F003	18 days	Mon 1/8/24	Wed 1/31/24	Clear F003	
Demo F003	5 days	Mon 3/11/24	Fri 3/15/24	■ Demo F003	
F003 Data (ITS)	5 days	Mon 3/11/24	Fri 3/15/24	F003 Data (ITS)	
Reno F003	55 days	Mon 3/18/24	Fri 5/31/24	Reno F003	
F003 Data (Follett)	10 days	Mon 4/1/24	Fri 4/12/24	F003 Data (Follett)	
Relocate Follett	43 days	Mon 6/3/24	Wed 7/31/24	Relocate Fo lett	
				Gurdin.	
Graphics	115 days	Mon 3/11/24	Fri 8/16/24	Graphics	
URM Data	5 days	Mon 3/11/24	Fri 3/15/24	URM Data	
Sprinkler Head Relocation	5 days	Mon 3/25/24	Fri 3/29/24	Sprinkler Head Relocation	
Install URM Storefront	5 days	Mon 4/22/24	Fri 4/26/24	Install URM Storefront	- II
Relocate Graphics	10 days	Mon 8/5/24	Fri 8/16/24	Relocate	Graphics
Production Services	125 days	Mon 3/11/24	Fri 8/30/24	Pro	oduction Services
F004 Data	5 days	Mon 3/11/24	Fri 3/15/24	F004 Data	
Relocate Rowing	11 days	Fri 3/15/24	Fri 3/29/24	Relocate Rowing	
Reno F004	100 days	Mon 4/1/24	Fri 8/16/24	Reno F00	04
Relocate Production Services	10 days	Mon 8/19/24	Fri 8/30/24	Rei	locate Production Services
					_
Learning Access Program	105 days	Mon 3/11/24	Fri 8/2/24	Learning Access	ss Program
H113 Data	5 days	Mon 3/11/24	Fri 3/15/24	H113 Data	
Relocate LAP	10 days	Mon 7/22/24	Fri 8/2/24	Relocate LAP	
Holocaust Resource Center	95 days	Mon 3/11/24	Fri 7/19/24	Holocaust Resource C	Center
Relocate HRC	10 days	Mon 7/8/24	Fri 7/19/24	Relocate HRC	
HRC Data	5 days	Mon 3/11/24	Fri 3/15/24	— HRC Data	
Commencement	0 days	Fri 5/10/24	Fri 5/10/24	Commencement	
	,-	, , , ,	,,,		
Labor Day 2024	0 days	Mon 9/2/24	Mon 9/2/24	Labor Day 2024	

WE ARE HERE







LIBRARY LEARNING COMMONS

Plans for Renovation to the Academic Spine, E - Wing